5/26/202	2									UGL Move	25													
Project	Мау					June				July					August				Septemeber					
	2-6	9-13	16-20	23-27	30-3	6-10	13-17	20-24	27-1	4-8	11-15	18-22	25-29	1-5	8-12	15-19	22-26	29-2	5-9	12-16	19-23	26-30		
Writer Workshop (100c)																								
SSHEL Cabinets (100c)																								
Communication Furniture																						──		
ACES Furniture (corners)																								
Grainger 4th Flr East CoE			L	Install I	Remaining F	urniture																		
																						L		
Media Commons (306)																Media Booth Installs								
ACES Furniture (Class 509)						Wire	Desks																	
Martana (220)												Dalaasta	f											
Mortenson Center (329)												Relocate	furniture											
Main Library Office 419				In-j	progress; ele	ectrical curre	ent install/o	carpet sche	uled for July/furniture install in August										Orangel	-				
SSHEL South			workstati	on reconfig	/new office														Orangel	oox Install	L	<u> </u>		
SSHEL North				Materials moved 5/20; met with electricians 5/23; F&S movers scheduled June 20												1			1					
Uni-High Furniture						furniture																		
450s Reservable Workspace																			1					
4505 Reservable Workspace																								
Zoom Rooms (427, ACES 505)	ACE	S 505				sound panels in 427																		
	1	1	1	1	1	1	1	1	1	1	1		I				1	1	1	1	1	1		