

Project	Schedule Status	Notes/Comments	Priority	Key
ACES (Funk) Library				
Reupholstery of seating	In Construction	First set complete, second set PO issued - ongoing; Jake is monitoring and working with vendor		
Gender Neutral Restroom	Under Consideration	Working with F&S on potential solutions with multiple toilet gender neutral options		
Archives Research Center (Hort Field)				
Controls upgrades	In Planning	F&S to pay with deferred maintenance; F&S is scheduling work with shops - Jake to monitor with completion Summer		
DI Water repairs	Under Consideration	F&S to further investigate system to determine design vs actual install, so solutions can be worked		
Deferred Maintenance Items	Under Consideration	Feasibility study looking to be conducted in conjunction with Facility Condition Assessment Survey; waiting on F&S		
Art & Architecture Library (Ricker)				
Processing Table	In Construction	Working with Corininstallation for ordering of proper table; followed up on 2/20/24 waiting on Corinstall response		
Chemistry Library				
No current projects				
Communications Library				
New Table layout in lower level study area	In Planning	Coordinating with floor work in summer to get more table seating		
Carpet at Main Entry needs cleaning	In Planning	BSW WO to be submitted		
Basement flooring needs stripped/waxed	In Planning	BSW WO to be submitted; work to be completed Summer 2024; work scheduled to start June 10th, funded by F&S		
Reflection Room	Under Consideration	Will review in July/August 2024; Current Media viewing room on main level is underutilized so open to adding reflection space		
Grainger Engineering Library				
2nd floor wood floor	On Hold	Options are being reviewed by Library facilities and Grainger. Funding needs secured		
Room 59 testing center	On Hold	HVAC requirements/loads need reviewed. Working with F&S for further investigation		
Exterior sign south side	Under Consideration	Request sent to ARC for review		
Height adjustable tables - 1st floor	In Planning	Tables ordered, waiting on arrival. Library Facilities will pick up and install.		
		Security due to open stairs. Currently with F&S design, awaiting construction estimates; verify CFOP with Kim/Susan due to Provost Funding. Summer work. Quote Received 3/19; WO submitted 3/21, schedule to follow.;estimated completion date mid-summer		
3rd floor security	In Construction			X
Gender Neutral Restroom	Under Consideration	Working with F&S on potential solutions with multiple toilet gender neutral options		
Main Library				
General				
Exterior renovation Phase 2C	On Hold	Window replacement and masonry repair. On hold, will most likely occur during Phase 2 & 3 of larger building project		
Mural resoration/cleaning	On Hold	Campus to start Art Committee. Follow up required on funding through this		
		A/E is JLK. 50% CDs submitted for comment, review meeting scheduled for 2/27/24 Project #U18014; 50% rejected; update request sent 4/1		
Roof & HVAC exterior ductwork replacement	In Planning			X
Stair tread cleaning	On Hold	North, South, & East stairways. Funding approved. Delayed due to COVID, will be working with F&S to reschedule		
Room 438 reflection room	In Planning	Currently reviewing final design; work to be schedule Summer 2024		X
Room 428 - A/V upgrade	In Construction	IT getting the scope of work together; Work to be scheduled Summer 2024; work scheduled to start 5/3/24		
		Working with F&S in getting all metal dispensers replaced and new dispensers installed in all female restrooms; Building and room #'s sent to F&S for review; update requested 3/20, 3/29;ETA before summer		X
Courtesy Product Dispensers in Restrooms	In Planning			X
Traka Key Box for Main with Rooms and Vehicles	In Planning	Reached out to Nebraska, received response. Working with Library IT for ordering		X
Writer Workshop more sound dampening	Under Consideration	contact F&S design services for more accoustical options		
Dean's Office Furniture	In Planning	working with Stocks on new office layout; might tie into Library Admin/Dean Suite Remodel		
ION Coffee Machine in Main Library - Illini Vending	Under Consideration	Illini vending showed options of potential robot/vending coffee machine		
McKinley Medical Vending Machine at Main	Under Consideration	Contacting McKinley to see if interest in providing vending option similar to ACES and Grainger		
		Getting revised cost estimate from plumbers/electricians based on all restroom locations; WO written, parts have been ordered;		
Hot water at point of faucets in Main restrooms	In Construction	Construction started 4/24		X
Library Admin/Dean Suite Remodel	On Hold	Review of entire Library Admin/Dean Suite space layout and efficiencies		
Library Security Camera replacements	In Planning	6 exterior cameras to be replaced (Main, Grainger, Oak, and ACES); awaiting final quote from Tech Services		
Acquisitions and Cataloging Services				
No current projects				
Central Access Services				

Under Consideration	Project is being considered.
On Hold	Project is on hold.
In Planning	Project is in planning.
In Construction	Project is under construction.
Completed	Project is completed.

Phone Center cleaning and painting - Summer 2024	In Planning	Summer work to be scheduled; cost estimate needed for painting and any extra BSW cleaning; WO written for painters, and BSWs are no charge; carpet was cleaned, painting scheduled for June after Room 200 oiling	X
Sidewalk repairs at south main entry	On Hold	WO submitted; awaiting F&S; Deferred Maintenance money to cover. Moved to the top of the list to get taken care of	
Concrete stoop repair north basement entrance	On Hold	awaiting F&S; Deffered Maintenance	
portraits in Library Gallery; Library Gallery Remodel	In Planning	Working with Archives to determine historical significance of portraits, awaiting meeting with F&S and CDAC	X
Flooring replacement Rm 128	Under Consideration	need cost estimate from contractor services to remove current flooring and replace with VCT; Summer 2024	
History, Philosophy, & Newspaper Library			
Study Carrel Furniture	In Planning	Working with Stocks Furniture, awaiting HPNL decisions on options currently given	
IL History & Lincoln Collectives			
No current projects			
International & Area Studies Library			
No current projects			
Information Technology			
No current projects			
Literature & Languages Library			
Polishing Rm 200 shelves for 100 yr celebration	In Planning	Painters have work order, scheduled for Summer 2024; coordination needed with Mary for material moving operation; Meeting on 4/4 to work out scheduleing; scheduled for June 3rd, estimated 2 weeks	
Table cleaning in Room 200 - BSWs	In Planning	Working with BSWs for solutions	
Map Library			
No current projects			
Mortenson Center			
IAS/Mortenson Sound barrier between offices	Under Consideration	get cost estimate for demo and rebuild new wall for sound, including dampering of HVAC; summer 2024	X
Preservation Services			
No current projects			
Rare Book & Manuscript Library			
RBML carbon filter changes	In Planning	deferred maintenance work, potentially scheduled May 2024 - Greg Davis with PM is point of contact. Est. \$25k	
Scholarly Commons			
No current projects			
Social Sciences, Health, and Education Library			
No current projects			
Teaching, Learning, and Academic Support			
TLAS - painting wall hanging system	In Planning	waiting on ideas for how TLAS wants artwork displayed	
TLAS - signs outside 106 and 314	In Construction	Signs being ordered; verifying with carpenters mounting style; send jake links to brackets	X
University Archives			
No current projects			
Math Library			
Altgeld Hall remodeling	In Planning	Value engineering being completed. Project #U19019	
Clock re-furbishing	In Planning	WO written; waiting on F&S to design plan	
Music & Performing Arts Library			
Oak Street			
Vault #3 Compressor	In Construction	awaiting F&S to complete work; March/April anticipated completion	
Vault #1 and #2 Compressor	On Hold	awaiting FY25 funding and replacement schedule; discuss with F&S PM in July 2024	
Oak St Aisle 5 Lighting	Under Consideration	Follow-up with F&S for lighting options and costs	
Sousa Archives			
No current projects			

Undergraduate Library

Archives and Special Collections building project

In Construction

95% CDs under review, expected out to bid mid-March, bid opening early May; Construction start September 2024; Project #U20118

University High School Library

No current projects

Veterinary Medicine Library

No current projects